



**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1st QUARTER, CY 2018**

Province Tarlac , City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I. Economic Development (pls list down specific projects) 1. Construction of Barangay Hall, Day Care Centers and Concreting of Roads (Amortization of Loan)	Moncada, Tarlac	56,926,213.04 10,330,200.00	01.Jän.18	31.Dez.18		45,857,227.14 1,853,044.47	n/a	on-going
1.2 Construction of Niches at Cemetery Camposanto 1 Norte	Cam. 1 Norte	2,631,406.60	20.Jän.18	31.Dez.18		-	n/a	
3. Construction of Stalls at the Public Market	Moncada, Tarlac	4,000,000.00	20.Jän.18			-	n/a	
II. Social Development (pls list down specific project)	Moncada, Tarlac							
1. Constructions of School Building/Evacuation Center		5,000,000.00	20.Jän.18	31.Dez.18	-	-	n/a	
2. Construction/ Rehabilitation of Multi purpose Hall/ Day Care Centers		1,500,000.00	20.Jän.18	31.Dez.18	-	-	n/a	
III. Environmental Management (pls list down specific project)	Moncada, Tarlac	2,500,000.00	20.Jän.18	31.Dez.18		-	n/a	
Purchase of Garbage truck								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**EMILIA S. QUILET**  
 Budget Officer

  
**ESTELITA M. AQUINO**  
 LCE

