



**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, CY 2019**

Province Tarlac , City or Municipality: MONCADA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
I. Economic Development (pls list down specific project)								
1. Construction of Market Stalls-Fruits Section Phase 11	Moncada, Tarlac	5,170,000.00	Jan. , 2019	Dec. , 2019		-		
2. Rehabilitation of Roofing Public Market\ (Fish Section/Vegetables (Loan Amortization)	Moncada, Tarlac	2,000,000.00	Jan. , 2019	Dec. , 2019		-		
3. Loan Amortizations		10,560,342.09	Jan. , 2019	Dec. 2019	75%	7,973,179.09	n/a	on-going
II. Social Development (pls list down specific project)								
a) Construction of Health Center Camp. # 2	Moncada, Tarlac	1,020,000.00	Jan. , 2019	June '19	100%	1,012,328.00	n/a	completed
b) Construction of Covered Court Sta. Monica	Moncada, Tarlac	6,000,000.00	Jan. , 2019	Dec. 2019		-		
c) Construction of Day Care Center/EC Lapsing (San Pedro, Tolega Norte, Atencio)	Moncada, Tarlac	1,693,980.71	Jan. , 2019	Dec. , 2019	100%	515,535.00		completed
d) Repair of Lapsing E/S		515,550.00	Jan. , 2019	Dec. , 2019				
e) Construction of Public Plaza Façade (Left and Right Wing Plaza)		1,000,000.00	Jan. , 2019	Dec. , 2019		-		
f) Installation and Maintenance of Street Lights System (Public Plaza, Pob. 1,2 & 4	Moncada, Tarlac	600,000.00	Jan. , 2019	Dec. , 2019	50%	299,000.00	n/a	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


EMILIA S. QUILLET
 Municipal Budget Officer


ESTELITA M. AQUINO
 Municipal Mayor

49,019,794.54

